

Atlanta Airport Daily Report

Day Tuesday
Date 2/10/2026

VGS2M VENTURE

Management @ Site								
Name		Position		Phone		Email		
Jerald Mitchell		VGS2M General Manager		771-210-1255		jerald.mitchell@versar.com		
Cruz Santiago		VGS2M Compliance Manager		470-336-9922		Cruz.Santiago@versar.com		
Sammy Exantus		VGS2M Facility Manager		771-210-1452		sammy.exantus@versar.com		
Nia Thomas		Corporate QHSE		240-252-2304		Nia.Thomas@versar.com		
Weather Conditions								
AM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	PM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	
	4	44	86		13	52	49	
Precipitation		AM	PM	Weather Delay		None	Temp Max (F)	Temp Min (F)
							67	48
Describe Conditions								

Hours Onsite					
VGS2M Resources		Contractor			
Name	Hrs. On site	Company Name	Resource Name	Hrs. On site	
Cruz Santiago	12	Environmental Restoration	OSRO	12	
Jerald Mitchell	12	BASHA Services, LLC	OSRO	12	
Nia Thomas	12				
Total Hrs.	36			Total Hrs.	24

Daily Summary

- 1.) Attached are the test results from Eurofins for the test samples taken last week. It should be noted however that the benchmark was against JP8 and not a sample of aviation fuel that is being used. A sample of aviation fuel that is being used has been provided and test results are expected back this week.
- 2.) Samples were taken of the storm water reservoir/first flush system.
- 3.) Current Solid Waste: 2 x 20 yard bins full

Total Volume of Fuel Collected: NOTE: these are approximate figures and are subject to change. Total fuel volume was determined using manual tank gauging in the field with fuel-finding paste when the tanks are full. The frac tanks are positioned on an approximate one-foot incline, which may distort the calculated total volume. More accurate figures will be determined at the point of disposal.

Fuel Recovered							
Date	Volume	Date	Volume	Date	Volume	Date	Volume
2-Feb	2520	5-Feb	Tanks not full	8-Feb	Tanks not full	11-Feb	
3-Feb	3608	6-Feb		9-Feb	5270	12-Feb	
4-Feb	2452	7-Feb		10-Feb	1330	13-Feb	
						Total	15180

PCW Volume						Total	15127
Date	Volume	Date	Volume	Date	Volume	Date	Volume
2-Feb	11760	5-Feb	Tanks not full	8-Feb	Tanks not full	11-Feb	
3-Feb	8525	6-Feb		9-Feb	21508	12-Feb	
4-Feb	7104	7-Feb		10-Feb	9230	13-Feb	
						Total	58127

Atlanta Airport Daily Report Outfall FR-1/AATC (Site 2)

Day Tuesday
Date 2/10/2026

Activity Log

Planned Daily Activities Description

Today we had a boat in the water and continued corralling contaminants toward the shore, in order to skim off the top. Approximately 60 soft booms were exchanged today.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Deployed and exchanged
B - Vac truck recovery operations scheduled or underway	4
C - Water Samples non-scheduled or to be taken	Monday, February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	50%-60%
G - Sheen visibility approx. area	500-1000 sq. ft.

Start of Day Photos	
---------------------	---

End of Day Photos	
-------------------	---

Photos	Comments
New or Continued Issues Encountered	

Atlanta Airport Daily Report Forest Parkway (Site 3)

Day Tuesday
Date 2/10/2026

Activity Log

Planned Daily Activities Description

Maintenance work. Small amount of product removed with pads. Soft booms exchanged.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	~80%
G - Sheen visibility approx. area	50 sq. ft.

Start of Day Photos



End of Day Photos



Photos

Comments

New or Continued Issues Encountered

Atlanta Airport Daily Report Lee's Mill Rd (Site 4)

Day Tuesday
Date 2/10/2026

Activity Log

Planned Daily Activities Description

Maintenance work. Small amount of product removed with pads. Soft booms exchanged.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday, February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	Almost complete. Maintenance work with top scum that migrates overnight.
G - Sheen visibility approx. area	50 sq. ft.

Start of Day Photos



End of Day Photos



Photos

Comments

Atlanta Airport Daily Report Upper Riverdale Rd (Site 5)

Day Tuesday
Date 2/10/2026

Activity Log

Planned Daily Activities Description

Most booms exchanged and top scum removed with pads, pool nets, and leaf blowers. Approximately 30 soft booms exchanged.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday, February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	Progressing
G - Sheen visibility approx. area	200-500 sq. ft.

Start of Day Photos	
---------------------	---

End of Day Photos	
-------------------	--

Photos	Comments
New or Continued Issues Encountered	

Atlanta Airport Daily Report Valley Hill Rd (Site 6)

Day Tuesday
Date 2/10/2026

Activity Log

Planned Daily Activities Description

Light product buildup (2 ft. x 3 ft.) that arrives overnight. Removed with pads.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday, February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	80%
G - Sheen visibility approx. area	<25sqft

Start of Day Photos



End of Day Photos



Photos

Comments

New or Continued Issues Encountered

Atlanta Airport Daily Report Rock Quarry (Site 1)

Day Tuesday
Date 2/10/2026

Activity Log	
Planned Daily Activities Description	
Activity	Comments
A - Containment booms deployed and checked (provide status)	n/a
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday, February 16th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Sent
F - Percentage of collection	Near total
G - Sheen visibility approx. area	None
Start of Day Photos	
End of Day Photos	
Photos	Comments
New or Continued Issues Encountered	