



Atlanta Airport Daily Report

Day Sunday
Date 2/8/2026

Management @ Site

Name	Position	Phone	Email
Jerald Mitchell	General Manager	771-210-1255	gerald.mitchell@versar.com
Cruz Santiago	Compliance Manager	470-336-9922	Cruz.Santiago@versar.com
Sammy Exantus	Facility Manager	771-210-1452	sammy.exantus@versar.com

Weather Conditions

Weather Conditions								
AM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	PM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	
Precipitation		AM	PM	Weather Delay		None	Temp Max (F)	Temp Min (F)
Describe Conditions		Sunny, no wind						

Hours Onsite


Versar Team Member		Contractor		
Name	Hrs On site	Company Name	Resource Name	Hrs On site
Cruz Santiago	8	Environmental Restoration	OSRO	12
		BASHA Services, LLC	OSRO	0
Total Hrs	8		Total Hrs	12

Summary of Days Activities

Vac truck and a crew working at Riverdale road to finish removing oil, trash and debris. 2 vac trucks working at AATC.

Atlanta Airport Daily Report Outfall FR-1/AATC (Site 2)

Day Sunday
Date 2/8/2026

Activity Log	
Planned Daily Activities Description	
Boat in water and hose used to spray debris in order to corral	
Activity	Comments
A - Containment booms deployed and checked (provide status)	Additional hard and soft added
B - Vac truck recovery operations scheduled or underway	2
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	1
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	
G - Sheen visibility approx. area	
Start of Day Photos	 
End of Day Photos	
Photos	Comments
New or Continued Issues Encountered	Excessive litter hindering collection efforts. Depth of water requires the boat.
Lab Results Summary	n/a
Lab Result Report Number	n/a

Atlanta Airport Daily Report Forest Parkway (Site 3)

Day Sunday
Date 2/8/2026

Activity Log	
Planned Daily Activities Description	
Maintenance work, any product that arrives is collected by EOD.	
Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged daily
B - Vac truck recovery operations scheduled or underway	1 hr.
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	Maintaining and collecting as it comes downstream
G - Sheen visibility approx. area	10ftx4ft
Start of Day Photos	
End of Day Photos	  
Photos	Comments
New or Continued Issues Encountered	
Lab Results Summary	n/a
Lab Result Report Number	n/a

Atlanta Airport Daily Report Lee's Mill Rd (Site 4)

Day Sunday
Date 2/8/2026

Activity Log

Planned Daily Activities Description

Maintaining and collecting as needed. Manual collection with pads and vac truck at the end of day

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged daily
B - Vac truck recovery operations scheduled or underway	1hr
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	Maintaining and collecting as needed
G - Sheen visibility approx. area	Minimal

Start of Day Photos



End of Day Photos



Photos

Comments

New or Continued Issues Encountered

Lab Results Summary

n/a

Lab Result Report Number

n/a

Atlanta Airport Daily Report Upper Riverdale Rd (Site 5)

Day Sunday
Date 2/8/2026

Activity Log	
Planned Daily Activities Description	
Manual collection with pads.	
Activity	Comments
A - Containment booms deployed and checked (provide status)	Booms to be exchanged at
B - Vac truck recovery operations scheduled or underway	2 hrs.
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	Maintaining and collecting as needed
G - Sheen visibility approx. area	Minimal
Start of Day Photos	
End of Day Photos	
Photos	Comments
New or Continued Issues Encountered	
Lab Results Summary	n/a
Lab Result Report Number	n/a



VGS2M JOINT VENTURE

Atlanta Airport Daily Report Valley Hill Rd (Site 6)

Day Sunday
Date 2/8/2026

Activity Log

Planned Daily Activities Description

Spot check at beginning and end of day

Activity	Comments
A - Containment booms deployed and checked (provide status)	Deployed but exchange not needed
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	Cleaning any residual
G - Sheen visibility approx. area	Little to none

Start of Day Photos



End of Day Photos



Photos	Comments
New or Continued Issues Encountered	n/a
Lab Results Summary	n/a
Lab Result Report Number	n/a



Atlanta Airport Daily Report Rock Quarry (Site 1)

Day Sunday
Date 2/8/2026

Activity Log	
Planned Daily Activities Description	
Activity	Comments
A - Containment booms deployed and checked (provide status)	Deployed
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Monday February 9th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	n/a
F - Percentage of collection	Near total
G - Sheen visibility approx. area	None - clear
Start of Day Photos	
End of Day Photos	
Photos	Comments
New or Continued Issues Encountered	
Lab Results Summary	n/a