



Atlanta Airport Daily Report

Day	Monday
Date	2/16/2026

Management of Site

Name	Position	Phone	Email
Jerald Mitchell	VGS2M General Manager	771-210-1255	gerald.mitchell@versar.com
Cruz Santiago	VGS2M Compliance Manager	470-336-9922	Cruz.Santiago@versar.com
Sammy Exantus	VGS2M Facility Manager	771-210-1452	sammy.exantus@versar.com
Justin Deadwyler	VGS2M Program Manager	470-702-2109	justin@2mnext.com
Nia Thomas	Corporate QHSE	240-252-2304	Nia.Thomas@versar.com

Hours Onsite

VGS2M Resources		Contractor		
Name	Hrs. On site	Company Name	Resource Name	Hrs. On site
Shift Supervisor	8	Environmental Restoration	OSRO	6
Nia Thomas	12	BASHA Services, LLC	OSRO	8
Justin Deadwyler	8			
Total Hrs.	28		Total Hrs.	14

Daily Summary

Booms were repositioned and saturated ones were exchanged after the storm.

1. **Current total waste** = five 20-yard bins

2. **Recovery:** No measurements taken today

Total Volume of Fuel Collected: NOTE: these are approximate figures and are subject to change. Total fuel volume was determined using manual tank gauging in the field with fuel-finding paste when the tanks are full. The frac tanks are positioned on an approximate one-foot incline, which may distort the calculated total volume. More accurate figures will be determined at the point of disposal.

Fuel Recovered

Date	Volume	Date	Volume	Date	Volume	Date	Volume	
2-Feb	2520	8-Feb	Tanks not full	14-Feb	Tanks not full	20-Feb		
3-Feb	3608	9-Feb	5270	15-Feb	Tanks not full	21-Feb		
4-Feb	2452	10-Feb	1330	16-Feb	Tanks not full	22-Feb		
5-Feb	Tanks not full	11-Feb	Tanks not full	17-Feb		23-Feb		
6-Feb		12-Feb	Tanks not full	18-Feb		24-Feb		
7-Feb		13-Feb	282	19-Feb		25-Feb		
							Total	15462

PCW Volume

Date	Volume	Date	Volume	Date	Volume	Date	Volume
2-Feb	11760	8-Feb	Tanks not full	14-Feb	Tanks not full	20-Feb	
3-Feb	8525	9-Feb	21508	15-Feb	Tanks not full	21-Feb	
4-Feb	7104	10-Feb	9230	16-Feb	Tanks not full	22-Feb	
5-Feb	Tanks not full	11-Feb	Tanks not full	17-Feb	Tanks not full	23-Feb	
6-Feb		12-Feb	Tanks not full	18-Feb		24-Feb	
7-Feb		13-Feb	5429	19-Feb		25-Feb	
						Total	63556

Atlanta Airport Daily Report Outfall FR-1/AATC (Site 2)

Day Monday
Date 2/16/2026

Activity Log

Planned Daily Activities Description

Remediation booms (soft and hard) were repositioned after the heavy rainfall.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Repositioned
B - Vac truck recovery operations scheduled or underway	2
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	Manual
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	>75%
G - Sheen visibility approx. area	300-500 sq. ft.

Start of Day Photos



End of Day Photos



Photos

Comments

Lots of litter and debris runoff from the storm



Atlanta Airport Daily Report Forest Parkway (Site 3)

Day	Monday
Date	2/16/2026

Activity Log

Planned Daily Activities Description

Soft booms were replaced, hard booms repositioned.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged and Repositioned
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete. Maintenance work with top scum that migrates overnight.
G - Sheen visibility approx. area	50 sq. ft.

Start of Day Photos



End of Day Photos



New or Continued Issues Encountered

Comments



Atlanta Airport Daily Report Lee's Mill Rd (Site 4)

Day	Monday
Date	2/16/2026

Activity Log

Planned Daily Activities Description

Soft booms were replaced, and hard booms repositioned

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged and Repositioned
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	Pads and manual skimmers
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete. Maintenance work with top scum that migrates overnight.
G - Sheen visibility approx. area	50 sq. ft.

Start of Day Photos



End of Day Photos



New or Continued Issues Encountered

--	--

Atlanta Airport Daily Report Upper Riverdale Rd (Site 5)

Day Monday
Date 2/16/2026

Activity Log

Planned Daily Activities Description

Soft booms were replaced and hard booms repositioned.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Exchanged and repositioned
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	Manual skimmers from boat
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Progressing
G - Sheen visibility approx. area	200-500 sq. ft.

Start of Day Photos	
---------------------	---

End of Day Photos	 
-------------------	--

New or Continued Issues	Comments
	Significant amount of litter and debris runoff from the storm. The litter and debris will be checked for contamination and removed if deemed appropriate.



Atlanta Airport Daily Report Valley Hill Rd (Site 6)

Day	Monday
Date	2/16/2026

Activity Log

Planned Daily Activities Description

Booms maintained their position during the storm. All soft booms were replaced. Litter to be removed.

Activity	Comments
A - Containment booms deployed and checked (provide status)	All soft booms replaced.
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	>90%
G - Sheen visibility approx. area	<25 sq. ft.

Start of Day Photos

End of Day Photos



Photos

Comments

New or Continued Issues Encountered

Atlanta Airport Daily Report Rock Quarry (Site 1)

Day	Monday
Date	2/16/2026

Activity Log

Planned Daily Activities Description

Soft booms repositioned after the storm.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Repositioned and maintained.
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 18th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Near total
G - Sheen visibility approx. area	None

Start of Day Photos



End of Day Photos



New or Continued Issues Encountered

Comments