

**Atlanta Airport Daily Report**

Day Tuesday
Date 2/3/2026

Management @ Site			
Name	Position	Phone	Email
Nia Thomas	QHSE Eng	240-252-2304	Nia.thomas@versar.com
Jerald Mitchell	General Manager	771-210-1255	gerald.mitchell@versar.com
Cruz Santiago	Compliance Manager	470-336-9922	Cruz.Santiago@versar.com
Sammy Exantus	Facility Manager	771-210-1452	sammy.exantus@versar.com

Weather Conditions								
AM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	PM Weather	Wind (MPH)	Dew Pt. (F)	Humidity (%)	
	6	27	53		14	35	40	
Precipitation		AM	PM	Weather Delay		None	Temp Max (F)	Temp Min (F)
		0	0				59	41
Describe Conditions								

Hours Onsite				
Versar Team Member		Contractor		
Name	Hrs. On site	Company Name	Resource Name	Hrs. On site
Nia Thomas	16	Environmental Restoration	OSRO	24
Jerald Mitchell	15	BASHA Services, LLC	OSRO	24
Cruz Santiago	12			
Sammy Exantus	12			
Total Hrs.		55	Total Hrs.	48

Summary of Days Activities

QHSE - Water samples were submitted to the lab and the sampling protocol was updated to reflect all areas of mitigation. **An upstream sample for background water quality data was also submitted.**

**Atlanta Airport Daily Report Outfall FR-1/AATC**

Day Tuesday
Date 2/3/2026

Activity Log	
Planned Daily Activities Description	
Continue cleanup, main collection point due to location.	
Activity	Comments
A - Containment booms deployed and checked (provide status)	New soft booms deployed
B - Vac truck recovery operations scheduled or underway	2 Vac trucks

C - Water Samples non-scheduled or to be taken		n/a
D - Skimmers being utilized		2 Skimmers
E - Water Samples status with lab (sent/scheduled return, etc.)		Submitted today
F - Percentage of collection		Work in Progress
G - Sheen visibility approx. area		Continually Changing
Photos	Comments	
	QHSE - Submitted request to OSRO contractors to insert 4 more soft booms to collect grease and oily residue on top. 4 soft booms (aka runs) were laid and will be replaced at the end of the day. We are anticipating this will happen daily, as this is currently the most affected site.	
New or Continued Issues Encountered	None	
Lab Results Summary	Awaiting Results	
Lab Result Report Number	N/A	
Start & End of Day Photos of Collection Points with Booms		
Start of Day	End of Day	Comments
		



Atlanta Airport Daily Report Forest Parkway (Site 2)

Day Tuesday
Date 2/3/2026

Activity Log

Planned Daily Activities Description

Focusing on other important areas and then focusing on this area.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Deployed

B - Vac truck recovery operations scheduled or underway		Scheduled to be deployed
C - Water Samples non-scheduled or to be taken		n/a
D - Skimmers being utilized		Scheduled to be deployed
E - Water Samples status with lab (sent/scheduled return, etc.)		Submitted today
F - Percentage of collection		Work in Progress
G - Sheen visibility approx. area		8x4ft
Photos		Comments
New or Continued Issues Encountered		None
Lab Results Summary	Awaiting lab results	
Lab Result Report Number	N/A	
Start & End of Day Photos of Collection Points with Booms		
Start of Day	End of Day	Comments
		



Atlanta Airport Daily Report Lee's Mill Rd (Site 3)

Day Tuesday
Date 2/3/2026

Activity Log	
Planned Daily Activities Description	
Finishing cleanup.	
Activity	Comments

A - Containment booms deployed and checked (provide status)		Change angle on booms and deployed soft and hard booms
B - Vac truck recovery operations scheduled or underway		Vac Truck deployed
C - Water Samples non-scheduled or to be taken		n/a
D - Skimmers being utilized		Skimmer deployed
E - Water Samples status with lab (sent/scheduled return, etc.)		Submitted today
F - Percentage of collection		90%
G - Sheen visibility approx. area		2x4ft
Photos		Comments
New or Continued Issues Encountered		None
Lab Results Summary	Awaiting result	
Lab Result Report Number	N/A	
Start & End of Day Photos of Collection Points with Booms		
Start of Day	End of Day	Comments
		



Atlanta Airport Daily Report Upper Riverdale Rd (Site 4)

Day Tuesday
Date 2/3/2026

Activity Log

Planned Daily Activities Description

Assessed access requirements. Collecting debris that is causing some issues for recovery

Assessed access requirements. Collecting debris that is causing some issues for recovery.

Activity		Comments
A - Containment booms deployed and checked (provide status)		Soft Boom on Southside of bridge
B - Vac truck recovery operations scheduled or underway		Scheduled
C - Water Samples non-scheduled or to be taken		N/A
D - Skimmers being utilized		Scheduled
E - Water Samples status with lab (sent/scheduled return, etc.)		Submitted today
F - Percentage of collection		Work in Progress
G - Sheen visibility approx. area		Work in Progress
Photos	Comments	
New or Continued Issues Encountered	Access issues due to only 2 lanes for vehicles and debris causing issues.	
Lab Results Summary		
Lab Result Report Number		
Start & End of Day Photos of Collection Points with Booms		
Start of Day	End of Day	Comments
		



Atlanta Airport Daily Report Valley Hill Rd (Site 5)

Day Tuesday
Date 2/3/2026

Activity Log		
Planned Daily Activities Description		
Activity		Comments
A - Containment booms deployed and checked (provide status)		Absorbent pads in front of soft boom
B - Vac truck recovery operations scheduled or underway		No
C - Water Samples non-scheduled or to be taken		N/A
D - Skimmers being utilized		N/A
E - Water Samples status with lab (sent/scheduled return, etc.)		Submitted today
F - Percentage of collection		100%
G - Sheen visibility approx. area		Zero
Photos		Comments
		Crew using absorbent pads to manually lift top scum and sheen
		Using absorbent pads and wading in water to collect all potential contaminant and bagged for hazardous waste disposal
New or Continued Issues Encountered		
Lab Results Summary		
Lab Result Report Number		
Start & End of Day Photos of Collection Points with Booms		
Start of Day	End of Day	Comments
		



Day Tuesday
 Date 2/3/2026

Activity Log	
Planned Daily Activities Description	
No planned activities due to yesterday's activities; site looks good.	
Activity	Comments
A - Containment booms deployed and checked (provide status)	Booms deployed
B - Vac truck recovery operations scheduled or underway	N/A
C - Water Samples non-scheduled or to be taken	N/A
D - Skimmers being utilized	N/A
E - Water Samples status with lab (sent/scheduled return, etc.)	Submitted
F - Percentage of collection	90%
G - Sheen visibility approx. area	Work in Progress
Photos	Comments
New or Continued Issues Encountered	None
Lab Results Summary	Waiting for test results
Lab Result Report Number	N/A
Start & End of Day Photos of Collection Points with Booms	
Start of Day	End of Day
	
	Comments