

	Atlanta Airport Weekly Report						
		Day	Tuesday				
		Date	2/24/2026				
Management of Site							
Name	Position	Phone	Email				
Jerald Mitchell	VGS2M General Manager	771-210-1255	gerald.mitchell@versar.com				
Cruz Santiago	VGS2M Compliance Manager	470-336-9922	Cruz.Santiago@versar.com				
Sammy Exantus	VGS2M Facility Manager	771-210-1452	sammy.exantus@versar.com				
Justin Deadwyler	VGS2M Program Manager	470-702-2109	justin@2mnext.com				
Nia Thomas	Corporate QHSE	240-252-2304	Nia.Thomas@versar.com				
Hours Onsite							
VGS2M Resources		Contractor					
Name	Hrs. On site	Company Name	Resource Name	Hrs. On site			
Sammy Exantus		Environmental Restoration	OSRO	4			
Jerald Mitchell	2	BASHA Services, LLC	OSRO	4			
Justin Deadwyler	2						
Cruz Santiago	2						
Total Hrs.	6		Total Hrs.	8			
Weekly Summary							
All three frac tanks at Forest Parkway have been cleaned out and removed from the site. Only the booms at Forest Parkway required changing over the weekend. All recovered liquid waste was disposed of at SP's location and all Bill of Ladens returned. SP's totals are as follows: PCW 88,373 gallons; Fuel 11,812 gallons. Weekly water quality monitoring will now include DO, pH, and Temp, according to the latest revision of the sampling plan. EPD and DOA Environmental recommended we check each location Weekly and change booms as needed. We will hold on large debris haul offs until the end of the remediation. The remainder of cleanup will be maintaining booms and manual collection. 1. Current total waste = four 20-yard bins: 1 hauled off, 3 full, and 1 empty at AATC Lot. (1 bin will stay onsite for hauling off any trash debris at the AATC Lot) 2. Recovery: No measurements taken today. All frac tanks emptied and returned.							
Total Volume of Fuel Collected: NOTE: these are approximate figures and are subject to change. Total fuel volume was determined using manual tank gauging in the field with fuel-finding paste when the tanks are full. The frac tanks are positioned on an approximate one-foot incline, which may distort the calculated total volume. More accurate figures will be determined at the point of disposal.							
Fuel Recovered							
Date	Volume	Date	Volume	Date	Volume	Date	Volume
2-Feb	2520	8-Feb	Tanks not full	14-Feb	Tanks not full	24-Feb	SP Provided Total
3-Feb	3608	9-Feb	5270	15-Feb	Tanks not full		
4-Feb	2452	10-Feb	1330	16-Feb	Tanks not full		
5-Feb	Tanks not full	11-Feb	Tanks not full	17-Feb	Tanks not full		
6-Feb		12-Feb	Tanks not full	18-Feb	Tanks not full		
7-Feb		13-Feb	282	19-Feb	Tanks not full		
						Total	15462
						SP Total	11812
PCW Volume							
Date	Volume	Date	Volume	Date	Volume	Date	Volume
2-Feb	11760	8-Feb	Tanks not full	14-Feb	Tanks not full	24-Feb	SP Provided Total
3-Feb	8525	9-Feb	21508	15-Feb	Tanks not full		
4-Feb	7104	10-Feb	9230	16-Feb	Tanks not full		
5-Feb	Tanks not full	11-Feb	Tanks not full	17-Feb	Tanks not full		
6-Feb		12-Feb	Tanks not full	18-Feb	Tanks not full		
7-Feb		13-Feb	5429	19-Feb	Tanks not full		
						Total	63556
						SP Total	88373



Atlanta Airport Weekly Report Outfall FR-1/AATC (Site 2)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

Maintenance Mode. Checked booms and collected some debris.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	0
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	Manual
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	>95%
G - Sheen visibility approx. area	Minimal Sheen

Start of Day Photos

End of Day Photos



Photos

Comments



Atlanta Airport Weekly Report Forest Parkway (Site 3)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

Activity	Comments
A - Containment booms deployed and checked (provide status)	Changed Booms Out
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete. Maintenance work with top scum that migrates overnight.
G - Sheen visibility approx. area	Minimal Sheen

Start of Day Photos



End of Day Photos



New or Continued Issues Encountered

Comments



Atlanta Airport Weekly Report Lee's Mill Rd (Site 4)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

Spot checks

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete.
G - Sheen visibility approx. area	Minimal Sheen

Start of Day Photos

End of Day Photos



New or Continued Issues Encountered

Comments



Atlanta Airport Weekly Report Upper Riverdale Rd (Site 5)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

Challenging site to manage due to the arrival of deadwood and litter after the weekend's rain.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete. Maintenance work with top scum and debris that migrates overnight.
G - Sheen visibility approx. area	Minimal Sheen

Start of Day Photos

End of Day Photos



New or Continued Issues

Comments



Atlanta Airport Weekly Report Valley Hill Rd (Site 6)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

Spot check

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Almost complete.
G - Sheen visibility approx. area	Minimal Sheen

Start of Day Photos	
---------------------	---

End of Day Photos	
-------------------	---

Photos	Comments
New or Continued Issues Encountered	



Atlanta Airport Weekly Report Rock Quarry (Site 1)

Day	Tuesday
Date	2/24/2026

Activity Log

Planned Weekly Activities Description

No activity at this site today.

Activity	Comments
A - Containment booms deployed and checked (provide status)	Maintained
B - Vac truck recovery operations scheduled or underway	n/a
C - Water Samples non-scheduled or to be taken	Wednesday, February 25th
D - Skimmers being utilized	n/a
E - Water Samples status with lab (sent/scheduled return, etc.)	Returned
F - Percentage of collection	Complete
G - Sheen visibility approx. area	None

No pictures were taken at this location today.

Start of Day Photos

End of Day Photos

New or Continued Issues Encountered

Comments